



## Weekly Project Photos – 09/11/15



Date: 09/08/15  
Rodriguez Brothers onsite to pothole  
Southern sewer POC.



Date: 09/08/15  
Civil works onsite forming curb around staff  
bathrooms in preparation for pour of  
remaining column block outs.



Date: 09/09/15  
Removal of existing paint at steel tower.



Date: 09/10/15  
Installed Southern sewer POC leading to  
future retail space.





Date: 09/10/15  
Installed sewer pipe leading from future retail space at the South end of the site.



Date: 09/10/15  
Rutherford onsite installing scaffolding in preparation for deck installation.



Date: 09/11/15  
Deck installed in the Northwest region of the roof.



Date: 09/11/15  
Installed steel at fin wall on the West face of the library.